



**Department of
Transportation**

ANDREW M. CUOMO
Governor

MATTHEW J. DRISCOLL
Commissioner

SONIA A. PICHARDO, P.E.
Regional Director

Date: April 13, 2016

Newark Asphalt Corp.
Foot of Passaic Street
Newark, NJ 07104

Re: Annual HMA Plant Approval
Facility: H0352

Gentlemen:

On April 12, 2016 personnel from the Regional Materials staff inspected your bituminous concrete production facility located at the Foot of Passaic Street, Newark, NJ 07104.

As a result of this inspection, it has been determined that the physical plant features, the automation and recordation equipment at this facility are in conformance with the requirements outlined in New York State Department of Transportation's Materials Procedure 401, dated May 2013.

Approval is hereby given to supply bituminous concrete from this facility to department projects during the 2016 construction season.

When producing for Department projects the following limitations will apply:

- | | | | |
|----|---------------|-----------------|-----------------|
| 1. | <u>Switch</u> | <u>Position</u> | <u>Location</u> |
| | MAN/AUTO/AM | AUTO | Manual Panel |
2. Tolerances and mix times must be entered for each mix design.
 3. The batching of mineral filler will be permitted.
 4. The production of recycle mixes is permitted.
 5. When incorporating mineral filler into mixes for NYSDOT projects, mineral filler and the aggregate batched prior to the mineral filler, are to be batched to $\pm 0.5\%$ tolerance based on the total batch Size.

Your continued approval will be contingent upon satisfactory and timely completion of the scale checks, adherence to an approved control plan, and all applicable safety requirements.

Yours truly,

Paul Anderle,
Regional Materials Engineer, R-11

cc: R. Dhamdhere, Materials & Geotech Supervisor, R-11
file